



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: February 04, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is now at 210. Continue laying out site for foundations and pipe racks. Continue tying rebar for pier foundations. Continue pouring concrete foundations. Continue pipe rack structural steel. Continue receiving package shipments. Continue work on the Office building foundation. Received demethanizer tower at sight.

Significant Work Activity for Next Week
Demicks Lake: Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Continue receiving equipment. Set forms for building concrete. Continue office foundation and rough plumbing. Continue placing piping in the Pipe rack.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	48%	Major Equipment Delivered	14%
Rack Foundations	90%	Rack Foundations	61%
Poured Concrete	92%	Poured Concrete	68%
Pipe Welding	10%	Pipe Welding	0%
Piperack Structural Steel	31%	Piperack Structural Steel	12%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments
Cold weather and high winds have slowed some work.

Signatory	Date
Jeff Hammond	2/04/18

