



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: March 4, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is now at 200. Set equipment on foundations and assembled the MCC building. Continue laying out site for foundations and pipe racks for Demicks Lake II plant. Continue pipe rack structural steel. Continue receiving package shipments. Continue work on the Office building foundation.

Significant Work Activity for Next Week
Demicks Lake: Planning on concrete with weather above 0F. Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Continue receiving equipment. Set forms for building concrete. Continue office foundation and rough plumbing. Continue placing piping in the Pipe rack.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	63%	Major Equipment Delivered	19%
Rack Foundations	100%	Rack Foundations	61%
Poured Concrete	100%	Poured Concrete	73%
Pipe Welding	20%	Pipe Welding	0%
Piperack Structural Steel	55%	Piperack Structural Steel	25%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments
Cold weather and high winds have slowed some work. No concrete available below 0F

Signatory	Date



Jeff Hammond	3/04/19
--------------	---------