



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: March 11, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<p>Demicks Lake: Head count is now at 213. MCC has been fitted up and weather proofed. Continue laying out site for foundations and pipe racks for both Demicks Lake plants. Continue pipe rack structural steel. Continue receiving package shipments. All Demicks Lake I major equipment expected before frost laws, has been received at site. Continue work on the Office building foundation.</p>

Significant Work Activity for Next Week
<p>Demicks Lake: Continue concrete with weather above 0F. Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Continue receiving equipment until frost laws prohibit. Set forms for building concrete. Continue office foundation and rough plumbing. Continue placing piping in the Pipe rack. Expect the electrical contractor to mobilize to site before the end of the month.</p>

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	68%	Major Equipment Delivered	29%
Rack Foundations	68%	Rack Foundations	61%
Poured Concrete	87%	Poured Concrete	73%
Pipe Welding	20%	Pipe Welding	0%
Piperack Structural Steel	60%	Piperack Structural Steel	25%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments
Concrete and rack foundations were adjusted based on miscount on previous drawings



Signatory	Date
Jeff Hammond	3/12/19