



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: March 25, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 213. Continue laying out site for foundations and pipe racks for both Demicks Lake plants. Continue installing pipe in main rack. Continue pipe rack structural steel. Continue receiving package shipments. All Demicks Lake I major equipment expected before frost laws, has been received at site. Continue work on the Office building foundation.

Significant Work Activity for Next Week
Demicks Lake: Continue concrete with weather above 0F. Continue layout for foundations and civil work. Continue construction of pipe rack foundations. Continue foundations on the second train. Set forms for building concrete. Continue office foundation and rough plumbing. Continue placing piping in the Pipe rack. Expect the electrical contractor to mobilize to site before the end of the month.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	68%	Major Equipment Delivered	29%
Rack Foundations	77%	Rack Foundations	61%
Poured Concrete	97%	Poured Concrete	75%
Pipe Welding	20%	Pipe Welding	0%
Piperack Structural Steel	65%	Piperack Structural Steel	25%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments
Frost Law restrictions have been enacted.



Signatory	Date
Jeff Hammond	3/25/19