



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: March 31, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 237. Construction on frames for the Control and Residue gas building are complete. Pouring the concrete for the floor in the Control building. Continue laying out site for foundations and pipe racks for both Demicks Lake plants. Continue installing pipe in main rack. Continue pipe rack structural steel. Continue receiving package shipments. Electrical contractor began mobilizing.

Significant Work Activity for Next Week
Demicks Lake: Install roofing panels and walls on Office and Residue buildings. Continue construction of pipe rack foundations. Continue foundations on the second train. Set forms for building concrete. Continue office foundation and rough plumbing. Continue placing piping in the Pipe rack.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	74%	Major Equipment Delivered	29%
Rack Foundations	86%	Rack Foundations	61%
Poured Concrete	100%	Poured Concrete	75%
Pipe Welding	23%	Pipe Welding	0%
Piperack Structural Steel	70%	Piperack Structural Steel	30%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments
None

Signatory	Date



Jeff Hammond	4/01/19
--------------	---------