



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** April 7, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Head count is at 269. Construction on walls and roofs for the Control and Residue gas building are underway. Concrete for the floor in the Control building is complete. Continue laying out site for foundations and pipe racks for both Demicks Lake plants. Continue installing pipe in main rack. Continue pipe rack structural steel.

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue installing roofing panels and walls on Office and Residue buildings. Continue construction of pipe rack foundations. Continue foundations on the second train. Set forms for building concrete. Continue office foundation and rough plumbing. Continue placing piping in the Pipe rack.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	74%	Major Equipment Delivered	29%
Rack Foundations	89%	Rack Foundations	67%
Poured Concrete	100%	Poured Concrete	86%
Pipe Welding	15%	Pipe Welding	0%
Piperack Structural Steel	75%	Piperack Structural Steel	35%
Field Electrical	0%	Field Electrical	0%

Project Site Safety
None

Comments
New basis for total weld inches for the plant has been calculated, making the overall % drop to 15%

Signatory	Date



Jeff Hammond	4/08/19
--------------	---------