



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** April 27, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<p><b>Demicks Lake:</b> Head count is at 300. Construction on walls and roofs for the Control and Residue gas building are underway. Metal frame in the Control building is complete. Continue laying out site for foundations and pipe racks for Demicks Lake II plants. Continue installing pipe in main rack. Continue pipe rack structural steel. Continue installing cable tray.</p>

Significant Work Activity for Next Week
<p><b>Demicks Lake:</b> Continue installing roofing panels and walls on Office and Residue buildings. Continue construction of pipe rack foundations. Continue foundations on the second train. Set forms for building concrete. Continue placing piping in the Pipe rack. Continue installing cable tray.</p>

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	74%	Major Equipment Delivered	29%
Rack Foundations	92%	Rack Foundations	67%
Poured Concrete	100%	Poured Concrete	94%
Pipe Welding	17%	Pipe Welding	2%
Piperack Structural Steel	80%	Piperack Structural Steel	40%
Field Electrical	1%	Field Electrical	0%

Project Site Safety
None

Comments
None

Signatory	Date



Jeff Hammond	4/22/19
--------------	---------