



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: May 12, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 479. Began working on interior of office building. Continue laying out site for foundations and pipe racks for Demicks Lake II plants. Continue installing pipe in main rack. Continue pipe rack structural steel. Continue installing cable tray. Continue welding piping spools.

Significant Work Activity for Next Week
Demicks Lake: Continue construction of pipe rack foundations. Continue foundations on the second train. Begin layout for Stabilize and Warehouse buildings. Continue placing piping in the Pipe rack. Continue installing cable tray. Continue welding piping spools. Continue installing cable tray. Continue working on office building interior.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Major Equipment Delivered	75%	Major Equipment Delivered	37%
Rack Foundations	92%	Rack Foundations	73%
Poured Concrete	100%	Poured Concrete	95%
Pipe Welding	35%	Pipe Welding	4%
Piperack Structural Steel	90%	Piperack Structural Steel	45%
Field Electrical	15%	Field Electrical	0%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	5/15/19

