



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** May 19, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Head count is at 479. Began working on interior of office building. Continue laying out site for foundations and pipe racks for Demicks Lake II plants. Continue installing pipe in main rack. Continue pipe rack structural steel. Continue installing cable tray. Continue welding piping spools.

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue construction of pipe racks. Continue foundations on the second train. Continue layout for Stabilize and Warehouse buildings. Continue placing piping in the Pipe rack. Continue installing cable tray. Continue welding piping spools. Continue installing cable tray. Continue working on office building interior.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	37%	Overall Construction	19%
Civil	90%	Civil	78%
Mechanical	38%	Mechanical	8%
I&E Installation	20%	I&E Installation	0%

Project Site Safety
None

Comments
The completions have been changed to the overall construction rollup with three main construction categories. Weather over the weekend has slowed site activity.

Signatory	Date
Jeff Hammond	5/20/19