



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: June 23, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<p>Demicks Lake: Head count is at 533. Continue working on interior of office building. Continue working on Warehouse, Stabilizer, and Residue buildings. Finished majority of foundations and pipe racks for Demicks Lake II plants. Continue installing pipe in main rack. Continue pipe rack structural steel. Continue installing cable tray and pulling electrical wires. Continue welding piping spools. Start system pressure testing and electrical loop checks.</p>

Significant Work Activity for Next Week
<p>Demicks Lake: Continue construction of pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue installing cable tray. Continue welding piping spools and pressure checks. Continue installing cable tray. Continue working on buildings. Continue instrumentation loop checks.</p>

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	52%	Overall Construction	23%
Civil	96%	Civil	86%
Mechanical	58%	Mechanical	14%
I&E Installation	49%	I&E Installation	0%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	6/26/19

