



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: August 4, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 580. Completed work on interior of office building. Continue working on Warehouse, Stabilizer, and Residue buildings. Continue installing cable tray and pulling electrical wires. Continue welding piping spools. Continue system pressure testing and electrical loop checks. Begin system walkdowns and punchlists

Significant Work Activity for Next Week
Demicks Lake: Continue construction of pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue installing cable tray. Continue welding piping spools and pressure checks. Continue installing cable tray. Continue working on buildings. Continue instrumentation loop checks. Mobilize electrical contractor into Train 2.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	77%	Overall Construction	31%
Civil	99%	Civil	87%
Mechanical	86%	Mechanical	29%
I&E Installation	77%	I&E Installation	0%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	8/5/19