



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: August 18, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 650. Continue working on Warehouse, Stabilizer, and Residue buildings. Completed installing cable tray and continue pulling electrical wires. Continue welding piping spools. Continue system pressure testing and electrical loop checks. Continue system walkdowns and punch lists

Significant Work Activity for Next Week
Demicks Lake: Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on buildings. Continue instrumentation loop checks.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	89%	Overall Construction	38%
Civil	99%	Civil	92%
Mechanical	94%	Mechanical	40%
I&E Installation	89%	I&E Installation	11%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	8/20/19