



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** August 25, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Head count is at 651. Continue working on Warehouse, Stabilizer, and Residue buildings. Office building has been completed. Completed installing cable tray and continue pulling electrical wires. Continue welding piping spools. Continue system pressure testing and electrical loop checks. Continue system walkdowns and punch lists

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Final inspection for office build. Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on buildings. Continue instrumentation loop checks.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	95%	Overall Construction	40%
Civil	100%	Civil	92%
Mechanical	96%	Mechanical	43%
I&E Installation	94%	I&E Installation	12%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	8/27/19

