



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: September 15, 2019

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|---------------|---------|--------------|--------------|
| Site Manager | Garrett Lyssy | OPD | --- | 281-371-5946 |
| Const. Mgr. | Jesse Soto | OPD | --- | 832-312-0145 |
| Proj. Manager | Jeff Hammond | ONEOK | 918-246-4701 | 918-740-7666 |

| Brief Description of Week's Activities |
|--|
| Demicks Lake: Head count is at 650. Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Continue system pressure testing and electrical loop checks for first train. Complete system walkdowns and punch lists on first train. |

| Significant Work Activity for Next Week |
|--|
| Demicks Lake: Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and Train 2 Residue buildings. Finish loop checks on first train. Finish programming checks on DCS. Finish overall scope on first train construction. |

| Demicks Lake Completion Percentiles | | | |
|-------------------------------------|------------|----------------------|------------|
| Demicks Lake I | | Demicks Lake II | |
| Description | % Complete | Description | % Complete |
| Overall Construction | 99.5% | Overall Construction | 51% |
| Civil | 100% | Civil | 94% |
| Mechanical | 100% | Mechanical | 62% |
| I&E Installation | 99% | I&E Installation | 29% |

| Project Site Safety |
|---------------------|
| None |

| Comments |
|------------------------------|
| Weather caused rain out days |

| Signatory | Date |
|--------------|---------|
| Jeff Hammond | 9/17/19 |

