



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** September 08, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Head count is at 651. Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Continue system pressure testing and electrical loop checks for first train. Continue system walkdowns and punch lists on first train.

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and Train 2 Residue buildings. Continue instrumentation loop checks.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	99%	Overall Construction	50%
Civil	100%	Civil	94%
Mechanical	100%	Mechanical	61%
I&E Installation	99%	I&E Installation	29%

Project Site Safety
None

Comments
Weather has caused transportation issues for delivery

Signatory	Date
Jeff Hammond	9/11/19