



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: September 22, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 650. Final punch list and controls check of first train. Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Completed system pressure testing and electrical loop checks for first train.

Significant Work Activity for Next Week
Demicks Lake: Finish punch list activities and control system checks for first train. Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and Train 2 Residue buildings.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	99.5%	Overall Construction	51%
Civil	100%	Civil	94%
Mechanical	100%	Mechanical	63%
I&E Installation	99%	I&E Installation	30%

Project Site Safety
None

Comments
Additional delays due to rain

Signatory	Date
Jeff Hammond	9/25/19