



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: September 1, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Head count is at 651. Continue working on Warehouse and Stabilizer buildings. Office building has been completed. Started installing cable tray and pulling electrical wires on second train. Continue welding piping spools. Continue system pressure testing and electrical loop checks. Continue system walkdowns and punch lists

Significant Work Activity for Next Week
Demicks Lake: Final inspection for office build. Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and Train 2 Residue buildings. Continue instrumentation loop checks.

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	98%	Overall Construction	43%
Civil	100%	Civil	94%
Mechanical	98%	Mechanical	51%
I&E Installation	97%	I&E Installation	14%

Project Site Safety
OSHA Recordable incident

Comments
Site took Holiday off

Signatory	Date
Jeff Hammond	9/3/19

