



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: October 2, 2019

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|---------------|---------|--------------|--------------|
| Site Manager | Garrett Lyssy | OPD | --- | 281-371-5946 |
| Const. Mgr. | Jesse Soto | OPD | --- | 832-312-0145 |
| Proj. Manager | Jeff Hammond | ONEOK | 918-246-4701 | 918-740-7666 |

| Brief Description of Week's Activities |
|--|
| Demicks Lake: Demicks Lake Plant I has been completed and is now in commissioning phase. Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Completed system pressure testing and electrical loop checks for first train. |

| Significant Work Activity for Next Week |
|---|
| Demicks Lake: The plant will spend the next week in the commissioning phase and then begin processing inlet gas. Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and second train Residue buildings. |

| Demicks Lake Completion Percentiles | | | |
|-------------------------------------|------------|----------------------|------------|
| Demicks Lake I | | Demicks Lake II | |
| Description | % Complete | Description | % Complete |
| Overall Construction | 100% | Overall Construction | 55% |
| Civil | 100% | Civil | 94% |
| Mechanical | 100% | Mechanical | 67% |
| I&E Installation | 100% | I&E Installation | 44% |

| Project Site Safety |
|---------------------|
| None |

| Comments |
|-------------------------------|
| Additional delays due to rain |

| Signatory | Date |
|--------------|----------|
| Jeff Hammond | 10/02/19 |

