



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake I & II  
**Week Ending:** October 7, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<p><b>Demicks Lake:</b> Demicks Lake Plant I has been completed and is now in commissioning phase. The first plant had a Nitrogen purge and leak check prior to filling the facility with residue gas for dryout. Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Completed system pressure testing and electrical loop checks for first train.</p>

Significant Work Activity for Next Week
<p><b>Demicks Lake:</b> The plant will spend the next week in the commissioning phase and then begin processing inlet gas. Most of the contractors have been removed from site while the first train fills with gas and the unit is commissioned.</p> <p>Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and second train Residue buildings.</p>

Demicks Lake Completion Percentiles			
Demicks Lake I		Demicks Lake II	
Description	% Complete	Description	% Complete
Overall Construction	100%	Overall Construction	57%
Civil	100%	Civil	96%
Mechanical	100%	Mechanical	66%
I&E Installation	100%	I&E Installation	45%

Project Site Safety
None

Comments
Additional delays due to rain



Signatory	Date
Jeff Hammond	10/09/19