



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: October 20, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Demicks Lake Plant I has been completed and is now in commissioning phase. Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Completed system pressure testing and electrical loop checks for first train.

Significant Work Activity for Next Week
Demicks Lake: The plant will spend the next week in the commissioning phase and then begin processing inlet gas. Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and second train Residue buildings.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	64%
Civil	99%
Mechanical	73%
I&E Installation	51%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	10/24/19

