



Weekly Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake I & II

Week Ending: October 27, 2019

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|---------------|---------|--------------|--------------|
| Site Manager | Garrett Lyssy | OPD | --- | 281-371-5946 |
| Const. Mgr. | Jesse Soto | OPD | --- | 832-312-0145 |
| Proj. Manager | Jeff Hammond | ONEOK | 918-246-4701 | 918-740-7666 |

| Brief Description of Week's Activities |
|--|
| Demicks Lake: Continue installing cable tray and pulling electrical wires on second train. Continue welding piping spools on second train. Continue system pressure testing for second train. |

| Significant Work Activity for Next Week |
|---|
| Demicks Lake: Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and second train Residue buildings. Begin electrical loop checking second train. |

| Demicks Lake Completion Percentiles | |
|-------------------------------------|------------|
| Demicks Lake II | |
| Description | % Complete |
| Overall Construction | 66% |
| Civil | 99% |
| Mechanical | 75% |
| I&E Installation | 64% |

| Project Site Safety |
|---------------------|
| None |

| Comments |
|----------|
| None |

| Signatory | Date |
|--------------|----------|
| Jeff Hammond | 11/01/19 |