



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: December 15, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Continue installing cable tray and pulling electrical wires on second train. Continue to install instrumentation. Continue welding piping spools on second train. Continue system pressure testing for second train. Continue electrical loop checking second train.

Significant Work Activity for Next Week
Demicks Lake: Continue construction of second train pipe racks. Continue foundations on the second train. Continue placing piping in the Pipe rack. Continue pulling wire. Continue welding piping spools and pressure checks. Continue installing cable tray on cable tray. Continue working on Stabilizer and second train Residue buildings. Continue electrical loop checking second train.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	97%
Civil	100%
Mechanical	95%
I&E Installation	98%

Project Site Safety
None

Comments
Site will have reduced head count for Christmas Holiday, 12/23-12/26

Signatory	Date
Jeff Hammond	12/19/19