



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake I & II
Week Ending: January 5, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Finish mechanical systems and pressure checks. Continue to install instrumentation. Started system walkdown and punch list. Continue electrical loop checking second train.

Significant Work Activity for Next Week
Demicks Lake: Finish electrical loop checking second train. Be control system checks and verify Emergency Shutdowns. Continue system walkdown and punch list.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	99%
Civil	100%
Mechanical	100%
I&E Installation	99%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	1/16/20