



Weekly Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake I & II & III

Week Ending: January 19, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Completed control system check and ESD verifications. Began line clearing with Nitrogen. Continue to clear punch list. Began dirt work on Demicks Lake III.

Significant Work Activity for Next Week
Demicks Lake: Finish line clearing and leak checks. Finish punch list. Achieve Mechanical Completion.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	99.9%
Civil	100%
Mechanical	100%
I&E Installation	100%

Project Site Safety
None

Comments
Mechanical Completion is scheduled for Jan 26. Commissioning activities to follow.

Signatory	Date
Jeff Hammond	1/24/20