



# Weekly Construction Progress Report

Case #: PU-14-764  
Project: Demicks Lake III  
Month Ending: November 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<b>Demicks Lake:</b> Mobilization to site began in November. Layout and organization of the existing equipment was done. Several site construction trailers have been in the laydown yard/construction parking lot. Foundations for vessels and compressors has begun, including excavation, rebar, flow fill, and concrete.

Significant Work Activity for Next Month
<b>Demicks Lake:</b> Continue with concrete foundations. Survey layout for helical piers and beginning installation. Populate project percentiles update for the restart.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	0%
Civil	10%
Mechanical	0%
I&E Installation	0%

Project Site Safety
None

Comments
Demicks Lake III project was reapproved by the Board of Directors on November 10. Notification was made to the PSC that day for the intension of restarting the site work.  Mechanical Completion is targeting Q1 2023

Signatory	Date
Jeff Hammond	12/02/21