



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: December 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
Demicks Lake: ONEOK construction trailers have been mobilized to site. Foundations for vessels and compressors continues, including excavation, rebar, flow fill, and concrete. Helical pier contractor has mobilized and has begun installing piers.

Significant Work Activity for Next Month
Demicks Lake: Continue with concrete foundations. Continue layout for helical piers and Installation.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	1%
Civil	15%
Mechanical	0%
I&E Installation	0%

Project Site Safety
None

Comments
Extreme cold weather and the holiday vacation slowed activity at site in December

Signatory	Date
Jeff Hammond	1/17/22