



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: January 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
Demicks Lake: ONEOK construction trailers have been set and are operational. Concrete foundations for vessels and compressors continue, including excavation, rebar, flow fill, and concrete. Helical pier contractor has finished installing piers.

Significant Work Activity for Next Month
Demicks Lake: Continue with concrete foundations. Continue setting equipment on foundation. Site will reduce headcount for Feb/Mar and then ramp back up in April.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	20%
Civil	58%
Mechanical	6%
I&E Installation	0%
Numbers have been rescaled to adjust for project suspension	

Project Site Safety
None

Comments
Extreme cold weather slowed activity at site in January

Signatory	Date
Jeff Hammond	2/08/22