



# Weekly Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake III

Month Ending: February 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<b>Demicks Lake:</b> Contractor headcount is at 29. Concrete foundations for vessels and compressors continue, including excavation, rebar, flow fill, and concrete. Setting equipment on piers and foundations. Site will reduce headcount for Feb/Mar and then ramp back up in April. Signed substation expansion contract with McKenzie Electric.

Significant Work Activity for Next Month
<b>Demicks Lake:</b> Continue with concrete foundations. Continue setting equipment on foundation.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	26%
Civil	61%
Mechanical	10%
I&E Installation	0%

Project Site Safety
None

Comments
Expect frost law shipping restriction in March and April.

Signatory	Date
Jeff Hammond	3/08/22