



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: March 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p>Demicks Lake: Contractor headcount is at 50. Concrete foundations for vessels and compressors continue, including excavation, rebar, flow fill, and concrete. Setting equipment on piers and foundations. Welding pipe and structural components.</p> <p>At the end of March site began increasing headcount.</p>

Significant Work Activity for Next Month
<p>Demicks Lake: Continue mobilization and ramp up of head count for the next two months to full construction crew. Continue with concrete foundations. Continue setting equipment on foundation. Continue pipe and structural welding. Begin installation of insulation.</p>

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	28%
Civil	64%
Mechanical	13%
I&E Installation	0%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	4/07/22