



# Weekly Construction Progress Report

Case #: PU-14-764  
Project: Demicks Lake III  
Month Ending: April 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
<b>Demicks Lake:</b> Contractor headcount is at 110. Concrete foundations for vessels and compressor building continue, including excavation, rebar, flow fill, and concrete. Setting equipment on piers and foundations. Welding pipe and structural components.

Significant Work Activity for Next Month
<b>Demicks Lake:</b> Continue with concrete foundations. Continue setting equipment on foundation. Continue pipe and structural welding.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	33%
Civil	67%
Mechanical	21%
I&E Installation	0%

Project Site Safety
None

Comments
None

Signatory	Date
<i>Jeff Langford</i>	05/09/22