



Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: June 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 134. Concrete foundations for vessels and compressor building continue, including excavation, rebar, flow fill, and concrete. Setting equipment on piers and foundations. Welding pipe and structural components. Minor electrical work began – mostly grounding with foundations.

Significant Work Activity for Next Month
Demicks Lake: Continue with concrete foundations. Continue setting equipment on foundations. Continue pipe and structural welding. Electrical contractor will begin major scope of work. Stabilizer tower, product surge tank, and electrical PDC building will be set.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	52%
Civil	79%
Mechanical	53%
I&E Installation	2%

Project Site Safety
No recordables

Comments
None

Signatory	Date
<i>Jeff Langford</i>	07/7/2022