



Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: July 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 165. Concrete foundations for vessels and compressor building are complete. Setting equipment on piers and foundations. Welding pipe and structural components. Major electrical work began including cable tray and heat trace. Stabilizer tower, product surge tank, and electrical PDC building were set.

Significant Work Activity for Next Month
Demicks Lake: Continue setting equipment on foundations. Continue pipe and structural welding. Continue electrical scope of work.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	62%
Civil	90%
Mechanical	70%
I&E Installation	4%

Project Site Safety
No recordables

Comments
None

Signatory	Date
<i>Jeff Langford</i>	08/10/2022