



Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: October 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 190. Concrete work remaining is sidewalk pouring. Compressor building erected. Setting equipment on piers and foundations. Welding pipe and structural components. All equipment and skids have been set. Major electrical work is ongoing including grounding, cable tray, cable pulling, and heat trace.

Significant Work Activity for Next Month
Demicks Lake: Continue pipe and structural welding. Continue electrical scope of work. Begin loop checks.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	86%
Civil	99%
Mechanical	93%
I&E Installation	69%

Project Site Safety
No recordables

Comments
None

Signatory	Date
<i>Jeff Langford</i>	11/08/2022