



Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake III
Month Ending: December 2022

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 170. Welding pipe and structural components. Major electrical work is ongoing including grounding, cable tray, cable pulling, and heat trace. Loop checking and commissioning.

Significant Work Activity for Next Month
Demicks Lake: Complete pipe and structural welding. Continue electrical scope of work. Loop checking and commissioning activities continuing.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	94%
Civil	99%
Mechanical	99%
I&E Installation	92%

Project Site Safety
No recordables

Comments
None

Signatory	Date
<i>Jeff Langford</i>	1/6/2023