



# Construction Progress Report

Case #: PU-14-764  
Project: Demicks Lake III  
Month Ending: January 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
<b>Demicks Lake:</b> Contractor headcount is at 110. Welding pipe and structural components. Major electrical work is ongoing including grounding, cable tray, cable pulling, and heat trace. Loop checking and commissioning. Civil work complete.

Significant Work Activity for Next Month
<b>Demicks Lake:</b> Complete pipe and structural welding. Continue electrical scope of work. Loop checking and commissioning activities continuing. Pre-Commissioning.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	97%
Civil	100%
Mechanical	99%
I&E Installation	94%

Project Site Safety
No recordables

Comments
None

Signatory	Date
<i>Jeff Langford</i>	2/6/2023