



Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake III

Month Ending: February 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities

Demicks Lake: Contractor headcount is at 70. Welding pipe and structural components. Major electrical work including grounding, cable tray, cable pulling, and heat trace was completed. Loop checking and commissioning completed. Mechanically complete status reached.

Significant Work Activity for Next Month

Demicks Lake: Complete pipe and structural welding. Continue electrical scope of work. Loop checking and commissioning activities continuing. Commissioning and startup activities. Introduction of hydrocarbons and processing.

Demicks Lake Completion Percentiles

Demicks Lake III	
Description	% Complete
Overall Construction	99%
Civil	100%
Mechanical	99%
I&E Installation	99%

Project Site Safety

No recordables

Comments

None

Signatory	Date
<i>Jeff Langford</i>	3/21/2023