


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: June 30th, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

Scraper overturned while spreading topsoil at Kummer Ridge. No Injuries.

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Drain tile and basins have been delivered to site for installation this month.
Working on grading the roadway into the site which is approximately 50% complete.
Continue to bring site to grade.

Kummer Ridge Substation:

Working on excavating to grade and shaping the site.
Roadway was moved according to plans
Drain system installation began and is 90% complete.
Gravel base is currently being placed on the site.

Patent Gate to Kummer Ridge Transmission Line:

Gate work continues.
Preconstruction surveys are being conducted.
Working on bid packages for construction.

Scheduled Activities

Patent Gate Substation:

Continue work on drain system, site grade and gravel.
Earth work activities are scheduled be complete in early August.

Kummer Ridge Substation:

Continue to place gravel.
Earth work activities are scheduled be complete at the end of July.

Patent Gate to Kummer Ridge Transmission Line:

Work on materials procurement and issuing contracts for construction
Continue gate and survey work.

Comments

Two potential transmission line reroutes are being evaluated for PSC consideration and approval.

55 **PU-14-813** Filed: 7/7/2015 Pages: 1
**North Killdeer Loop 345kV Transmission Line
Progress Report – month ending 6-30-2015**

Basin Electric Power Cooperative