

Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: July 31st, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:
Site was brought to grade and gravel base is currently being placed on the site.

Kummer Ridge Substation:
Earth work is substantially complete.
Site was seeded and mulched.

Patent Gate to Kummer Ridge Transmission Line:
Gate work continues.
Preconstruction surveys are being conducted.
Working on bid packages for construction.

Scheduled Activities

Patent Gate Substation:
Earth work activities are scheduled be complete in mid August.
General contractor will start work at the end of August.

Kummer Ridge Substation:
General contractor will start work at the end of August.

Patent Gate to Kummer Ridge Transmission Line:
Work on materials procurement and issuing contracts for construction.
Continue gate and survey work.
Matting and tree clearing will start towards the end of August.
Foundation contractor will start work the first of September.

Comments

Two potential transmission line reroutes are being evaluated for BSC consideration and approval