


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: August 31st, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:
 Earth work is substantially complete.
 Electrical contractor is in the process of mobilizing to site and receiving materials.

Kummer Ridge Substation:
 Earth work is substantially complete.
 Electrical contractor is in the process of mobilizing to site and receiving materials.

Patent Gate to Kummer Ridge Transmission Line:
 Gate work continues.
 Preconstruction surveys are being conducted.
 Contracts have been issued for work including: gates, tree clearing, matting, foundation and line work.
 Gate installation is 60% complete.
 Tree clearing has begun and is 5% complete.

Scheduled Activities

Patent Gate Substation:
 General contractor will begin pouring foundations next week.

Kummer Ridge Substation:
 General contractor will begin foundation work 09/24/2015.

Patent Gate to Kummer Ridge Transmission Line:
 Continue gate, clearing and survey work.
 Foundation contractor will start work 9/15/2015.
 Planning a preconstruction meeting with the line contractor 9/17/2015.

Comments

Two potential transmission line reroutes are being evaluated for PSC consideration and approval.

66
 PU-14-813 Filed: 9/9/2015 Pages: 1
 North Killdeer Loop 345kV Transmission Line
 Progress Report - month ending 8-31-2015