


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: September 30th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:
Electrical contractor has mobilized to site and continues to receive materials. Drilling and pouring foundations. Currently 275 piers have been completed. Fence work has begun and should be completed in the next few weeks.

Kummer Ridge Substation:
Electrical contractor has mobilized to site and continues to receive materials. Drilling and pouring foundations. Currently 125 piers have been completed. Fence work has begun and should be completed in the next few weeks.

Patent Gate to Kummer Ridge Transmission Line:
Gate work continues.
Gate installation is 80% complete. Tree clearing is 80% complete. 8 of 154 foundations have been completed.

Scheduled Activities

Patent Gate Substation:
Foundation work is scheduled to be completed by the end of October. Contractor will be working on ground grid and conduit work starting steel installation at the end of October.

Kummer Ridge Substation:
Continue to work on foundations and underground work. Ground grid is scheduled to be complete mid October.

Patent Gate to Kummer Ridge Transmission Line:
Continue gate, clearing, foundations and survey work. All foundation work is scheduled to be complete by the end of 2015. Line contractor has mobilized and will begin receiving materials in October.

Comments

Working with the contractors on security at the job sites.