


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: October 31st, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>

**Safety**

None

**Environmental**

Installed and inspected BMP's around the sites

**Land Owner/Public Issues**

None

**Structure Move Requests**

None

**Construction Progress**

**Patent Gate Substation:**  
Contractor has installed 94% of grounding. All foundation piers have been completed and starting to install steel. Continue to receive material.

**Kummer Ridge Substation:**  
Contractor has completed 98% of all foundation piers and continues to install underground conduit and grounding. Continue to receive material.

**Patent Gate to Kummer Ridge Transmission Line:**  
Gate installation was completed. Tree clearing was completed. 80% of transmission structures have been received and 96 of 153 foundations have been completed.

**Scheduled Activities**

**Patent Gate Substation:**  
Contractor will continue to work on ground grid, foundations, underground conduit, underground grounding and steel. Will continue to work through the winter.

**Kummer Ridge Substation:**  
Contractor will continue to work on ground grid, foundations, underground conduit, underground grounding and steel. Will continue to work through the winter.

**Patent Gate to Kummer Ridge Transmission Line:**  
All foundation work is scheduled to be complete by the end of 2015.  
Line contractor will continue to receive structures and start hauling to the ROW in the next month.

**Comments**