


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: November 30th, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

Work successfully completed on a land parcel with security concerns.

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Contractor has installed 100% of grounding and 94% of conduit.

Contractor has installed most of the bus support steel, H frame structures and are installing dead end structures.

Kummer Ridge Substation:

Contractor has completed all conduit and ground grid.

Working on steel structures, gravel sub-base, cable tray, and setting equipment.

Contractor is also working on removing and replacing a breaker pad with incorrect placement.

Patent Gate to Kummer Ridge Transmission Line:

Gate installation was completed. Tree clearing was completed.

100% of transmission structures have been received and 144 of 153 foundations have been completed.

Started hauling structures to the ROW with 4 of 153 structures hauled.

Scheduled Activities

Patent Gate Substation:

Contractor will continue to work on conduit, material receiving, steel, grouting and cable trench.

Kummer Ridge Substation:

Contractor will continue to work on steel structures, equipment installation and grounding.

Will finish all concrete work in December.

Patent Gate to Kummer Ridge Transmission Line:

All foundation work is scheduled to be complete by the end of 2015.

Line contractor will continue to haul structures and will begin framing in December.

Kummer Ridge to Roundup Transmission Line: No work planned until mid 2016.

Comments