


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: December 31st, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

Bull was injured on fence that was inadvertently damaged. Land owner compensated and fence was fixed.

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Contractor has installed 100% of grounding and 95% of conduit.

Contractor has installed a majority of the steel and is working on assembling electrical equipment.

Kummer Ridge Substation:

Contractor has completed all in ground work.

Working on steel structures, assembling and setting electrical equipment.

Patent Gate to Kummer Ridge Transmission Line:

Gate installation was completed. Tree clearing was completed.

100% of transmission structures have been received and 100% of foundations have been completed.

Hauling structures to the ROW with 30 of 153 structures hauled.

Scheduled Activities

Patent Gate Substation:

Contractor will continue to work on steel and electrical equipment.

Kummer Ridge Substation:

Contractor will continue to work on steel structures, equipment installation and grounding.

Patent Gate to Kummer Ridge Transmission Line:

Line contractor will continue to haul structures and will begin framing in January.

Contractor will begin working on stringing in April 2016.

Comments