


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: January 31st, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

Work successfully completed on a land parcel with security concerns.

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Contractor has finished steel erection and has started prepping and installing rigid bus.
Continue to work on electrical equipment. The communications tower installation has started.

Kummer Ridge Substation:

Contractor has completed the installation of the communications tower.
Continue to work on light poles, wiring, electrical equipment and rigid bus installation.

Patent Gate to Kummer Ridge Transmission Line:

Gate installation, tree clearing and foundation work has all been completed.
Hauling structures to the ROW with 79 of 153 structures hauled.

Scheduled Activities

Patent Gate Substation:

Contractor will continue to work on rigid bus and electrical equipment.
Communications tower will be completed in February.

Kummer Ridge Substation:

Contractor will continue to work on steel structures, equipment installation and rigid bus.

Patent Gate to Kummer Ridge Transmission Line:

Line contractor will continue to haul structures and begin framing in early February.
Contractor will begin working on stringing in April 2016.

Comments