

Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: March 31st, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

One recordable incident at Kummer Ridge substation. See notes below for more information.

Environmental

Installed and inspected BMP's around the sites

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Contractor continues work on the strain bus and jumpers.

Continue to work on lighting and finish installations on the microwave tower.

Kummer Ridge Substation:

Contractor continues to work on the strain bus and jumpers.

Continue to work on rigid bus, pulling wire and communication tower work.

Patent Gate to Kummer Ridge Transmission Line:

Gate installation, tree clearing and foundation work has all been completed.

Hauling structures to the ROW with 100% structures hauled, 90% of framing and 16.2% set.

Scheduled Activities

Patent Gate Substation:

Contractor will continue to work on rigid bus and electrical equipment.

Power transformer will be delivered in June depending on road restrictions.

Kummer Ridge Substation:

Contractor will continue to work on steel structures, equipment installation and rigid bus.

Power transformer will be delivered in June depending on road restrictions.

Patent Gate to Kummer Ridge Transmission Line:

Line contractor will continue to frame and set structures.

Contractor will begin working on stringing in May 2016.

Comments

Contractor employee at Kummer Ridge substation tripped on an open cable trench. Employee re-
to work the same day. Additional marking around open cable trenches was implemented.