


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: April 30th, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Maintain BMP's and PSC Inspection

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Contractor continues work on the aluminum bus.
Pulled and terminated cable to 5 of 10 breakers.

Kummer Ridge Substation:

Contractor physical work is nearly complete. Contractor is working on gravel base and finish rock.
Next step is to start commissioning activities.

Patent Gate to Kummer Ridge Transmission Line:

Gate installation, tree clearing and foundation work has all been completed.
Hauling structures to the ROW with 100% structures hauled, 91% of framing and 54.8% set.

Scheduled Activities

Patent Gate Substation:

Finish grouting, grounding and finish strain bus.
Power transformer is currently in Houston held up at the rail siting.

Kummer Ridge Substation:

Contractor to finish gravel base and finish rock.
Power transformer is currently in Houston held up at the rail siting.

Patent Gate to Kummer Ridge Transmission Line:

Line contractor will continue to frame and set structures.
Contractor will begin working on stringing in May 2016.

Comments