

Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: May 31st, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

None

Environmental

Maintain BMP's and PSC Inspection

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:
Contractor continues to finish grouting, grounding and strain bus along with punch list items.

Kummer Ridge Substation:
Contractor is working on gravel base and finish rock.
Next step is to start commissioning activities.

Patent Gate to Kummer Ridge Transmission Line:
Gate installation, tree clearing and foundation work has all been completed.
Hauling structures to the ROW with 100% structures hauled, framed and set. Stringing operations began in May and will continue through August.

Scheduled Activities

Patent Gate Substation:
Power transformer is on the rail between Houston and Dickinson. Delivery to site will be in June.
Commissioning will begin in June.

Kummer Ridge Substation:
Contractor to finish gravel base and finish rock.
Power transformer is on the rail between Houston and Dickinson. Delivery to site will be in June.

Patent Gate to Kummer Ridge Transmission Line:
Line contractor will continue stringing activities.
Reclamation work will begin this fall after the line is strung and energized.

Comments