


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: June 30th, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com

Safety

6-16-16 bound swivel incident on the Patent Gate to Kummer Ridge line as reported to the PSC

Environmental

Maintain BMP's and nesting bird surveys

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Patent Gate Substation:

Contractor continues to finish final rocking and punch list items.
Commissioning activities have started and are going well.

Kummer Ridge Substation:

Contractor is working on final punch list items. Working on finishing power transformer assembly and commissioning.
Next step is to start commissioning activities.

Patent Gate to Kummer Ridge Transmission Line:

Gate installation, tree clearing and foundation work has all been completed.
Hauling structures to the ROW with 100% structures hauled, framed and set. Stringing operations began in May and will continue through August. Current stringing progress is 47% complete.

Scheduled Activities

Patent Gate Substation:

Finish commissioning power transformers and the remainder of the substation.
Contractor to finish final rock and punch list.

Kummer Ridge Substation:

Power transformer assembly and commissioning.
Substation commissioning work to begin in July.

Patent Gate to Kummer Ridge Transmission Line:

Line contractor will continue stringing activities.
Reclamation work will begin this fall after the line is strung and energized.

Comments