


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: August 31st, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>

**Safety**

None

**Environmental**

Maintain BMP's and nesting bird surveys

**Land Owner/Public Issues**

Starting reclamation activities in September on the transmission line

**Structure Move Requests**

None

**Construction Progress**

Patent Gate Substation:  
Contractor finished the final rock and perimiter grading.  
Substation was energized on August 19th. Final punch list and camera work remains.

Kummer Ridge Substation:  
Working on the final line drops and fiber to the McKenzie yard.  
Commissioning activities continue and scheduled to be complete September 12th.

Patent Gate to Kummer Ridge Transmission Line:  
Gate installation, tree clearing and foundation work has all been completed.  
All conductor has been strung. Contractor will finish splicing, dead ends and punch list items.

**Scheduled Activities**

Patent Gate Substation:  
Final punch list items.

Kummer Ridge Substation:  
Substation commissioning and energization in mid August.

Patent Gate to Kummer Ridge Transmission Line:  
Final punch list items.  
Reclamation work will begin this fall after the line is energized.

**Comments**