


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: December 31, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>

**Safety**

None

**Environmental**

Maintain BMP's and SWPPP inspections

**Land Owner/Public Issues**

None

**Structure Move Requests**

None

**Construction Progress**

Patent Gate Substation:

Substation was energized on August 19th. Final punch list and camera work was completed.

Kummer Ridge Substation:

Substation was energized on September 27th.

Patent Gate to Kummer Ridge Transmission Line:

Line was energized September 27th.

Reclamation work was halted at the beginning of the month due to snow. Project team will continue to evaluate ROW conditions and weather for re-start of reclamation activities in the Spring.

**Scheduled Activities**

Patent Gate Substation:

None

Kummer Ridge Substation:

None

Patent Gate to Kummer Ridge Transmission Line:

Reclamation will continue restart in the Spring as ground and weather conditions allow.

**Comments**